


# Rampion Monitoring

Liz Gent





The 27km cable route runs through 14km of the SDNP



# Progress to Date

- Construction started September 2015
- All cable now laid and recovered.
- Tottington Mount reinstated with turf
- Winterisation of route has taken place and been effective and reducing silt runoff
- Ongoing SDNPA staff monitoring of reinstatement works





# Issues

- Carillion liquidation in January 2018 took resources off site for a few months.
- Some winterisation works needed maintenance
- EON now resolved and using existing sub-contractors to deliver work programme. New contracts not yet finalised but should be in place soon.
- Aiming to achieve end October 2018 for completion of reinstatement works.
- Additional funds £38K agreed with EON for SDNPA staff resources to cover extended programme of reinstatement



# Monitoring

- Once commissioned, 10 years monitoring officially starts.
- Potential use of aerial imagery to track overall progress of reinstatement in the landscape.
- £48,674 between 2019-2029. This equates to £4867 a year over the 10 year monitoring period (27 staff days a year).
- sign off DCO requirements and field maintenance and agreement at end of 10 years.



European space agency Copernicus-Adam Brown

