

Egrets Way Phase 6



Lewes / Rise Farm, Iford Estate (north) to Rodmell (south)

New 3.1km shared-use path

Before v After Photos



Egrets Way Overview Map and Phase 6 (Lewes / Rise Farm to Rodmell)



Egrets Way Phase 6 (Lewes / Rise Farm to Rodmell)



The northern extent of Egrets Way Ph6

'Rural connection' of Ham Lane (Lewes) Footpath PRoW and Rise Farm boundary (approx Chainage 00) looking south.

Previously constructed in 2016 to 2.5m wide, sealed surface and higher rights for cycling secured



Completed September 2024

Vegetation clearance and surface cleared to re-establish 2.5m wide sealed surface.

New fencing for land management and user access gates at end of PRoW Footpath with higher rights for cycling (Gateway1).

New EW path 2.5m wide path, unbound gravel, constructed across former grazing fields.

Note: PRoW Footpath continues on flood defence to the left

Egrets Way Phase 6 (Lewes / Rise Farm to Rodmell)



Iford Estate
grazing fields
alongside River
Ouse flood
defence
(approx
Chainage 200
Gateway2
above and
Chainage 850
Gateway4
below) looking
north.



**Completed
September 2024**
New 2.5m wide
path across
former grazing
fields , unbound
gravel, limestone
dust capped
surface, new
fencing / gates
for land
management



Egrets Way Phase 6 (Lewes / Rise Farm to Rodmell)



Iford Estate grazing fields alongside River Ouse flood defence (approx Chainage 1140 Gateway5) looking north.

Impassable ground conditions encountered, soft alluvium / clay soil and seepage from flood defence (Sept 2022)



Completed September 2024

New 2.5m wide path across former grazing fields, unbound gravel, limestone dust capped surface, new fencing / gates for land management.

Additional small bund to contain and channel water drainage / seepage towards two concrete pads to aide cross-path water drainage.

Egrets Way Phase 6 (Lewes / Rise Farm to Rodmell)



Southern boundary of Iford Estate grazing fields alongside River Ouse flood defence (approx Chainage 1850) looking north (Nov 2021 top left)

Extended construction period due to ground failure, soft alluvium / clay soil, adjacent to delph-ditch SSSI (Oct2022 top right)

Significant flooding approx. 60m linear along EW alignment and 0.8m deep at gateway (Jan2023 bottom left)



Sheet piling install (11m length) to stabilise and raise the ground by approx. 1m (May2023)



Egrets Way Phase 6 (Lewes / Rise Farm to Rodmell)



Southern boundary of Iford Estate
alongside River Ouse flood defence
(approx Chainage 1850)

Completed September 2024
New 2.5m wide path across former
grazing fields, unbound gravel, limestone
dust capped surface, new fencing for
land management and user access gates.



Egrets Way Phase 6 (Lewes / Rise Farm to Rodmell)



Section approx. 100-200m south of Glynde Reach confluence, fields/ditches prone to flooding (approx Chainage 2550)

Completed September 2024

New 2.5m wide path unbound gravel, limestone dust capped surface.

Two additional concrete pads with small bunds to contain and channel water drainage / seepage to aide cross-path water drainage.



Egrets Way Phase 6 (Lewes / Rise Farm to Rodmell)



Gateway8 (approx Chainage 2850) EA pumping station and adjacent works compound

Completed September 2024

New 2.5m wide path unbound gravel, limestone dust capped surface and two new user gates

